

Capital Projects Status Report as of Dec 2017

Index:	Program:	Project Name:	Project Description:	Consultant:	Contractor:	% Completion			Project Written Update:
						Feasibility:	Detailed Design:	Construction:	
1	Community Services	Cardiff Pedestrian Connection	Trail from Cardiff Park to Discovery Ave	ISL	Carmacks	100%	100%	98%	Project has obtained CCC status.
2	Storm	Riviere Que Barre Drainage	Drainage improvements within the hamlet	OPUS		100%	50%	0%	Detailed design ongoing.
3	Storm	RQB Transportation Corridor Improvements		OPUS	Inline	100%	100%	60%	Work will resume in spring 2018.
4	Storm	Riverside Park Drainage	Drainage Improvement	All North		100%	100%	0%	Tender preparation ongoing.
5	Storm	Cardiff Curb and Gutter	Cardiff Road Project	ISL	Carmacks	100%	100%	98%	Project has obtained CCC status.
6	Storm	Estate Way Drainage	Drainage improvements	Sturgeon County	Devlin	100%	100%	95%	Deficiencies remain from work that was completed in 2016, aiming to get contractor to rectify in early 2018.
7	Storm	Lamoureux Drive Drainage	Road realignment and drainage improvements	OPUS	G & J	100%	100%	100%	Phase 1 of the project (road realignment) has obtained CCC status. Phase 2 (drainage improvements) planned for future years.
8	Storm	Villeneuve Drainage Improvements	Drainage improvements within the hamlet			100%	0%	0%	RFP for detailed design to go out in 2018. Conceptual engineering study completed.
9	Trans- Grid Road	Intersection - Hwy 825 & Rge Rd 224A	Reconstruct/Pave	OPUS		100%	80%	0%	Detailed design ongoing.
10	Trans- Grid Road	Lily Lake Road from Twp Rd 570 to Hwy 651	Rehabilitation	WSP	Devlin	100%	100%	100%	Project has obtained CCC status.
11	Trans- Grid Road	Twp Rd 544 from Rge Rd 280 to Rge Rd 275	Rehabilitation	WSP		100%	40%	0%	Detailed design/tender preparation ongoing.
12	Trans-Capital Bridges	Bridge File 72923 (Twp Rd 570)	Bridge Culvert Replacement	OPUS	E-Construction	100%	100%	100%	Construction Complete.
13	Trans-Capital Bridges	Bridge File 76039 (Rge Rd 233)	Bridge Culvert Replacement	OPUS	E-Construction	100%	100%	100%	Construction Complete.
14	Trans-Capital Bridges	Bridge File 76321	Bridge Culvert Replacement	WSP		100%	100%	0%	Budgeted for 2018 construction, detailed design complete.
15	Trans-Capital Bridges	Bridge File 76320	Bridge Culvert Replacement	WSP		100%	100%	0%	This project is on hold until land challenges are resolved. The project may be delivered along with the Villeneuve drainage project. In lieu of this project, BF9421 can be delivered in 2018 using the BF76320 budget.
16	Trans-Capital Bridges	Bridge File 9421	Bridge Culvert Replacement	WSP		100%	100%	0%	Budgeted for 2019 construction, detailed design complete.
17	Trans-Capital Bridges	Bridge File 9433 (SW-16-58-24-W4)	Bridge Culvert Replacement	WSP		100%	10%	0%	Budgeted for 2019 construction, detailed design in 2018.
18	Trans-Collector Reconstruction	Rge Rd 212 - Hwy 38 to Hwy 644	Phase 1 - Reconstruct for gravel surface	OPUS (Design)		100%	15%	0%	Completion of land acquisition targetted for January 2018.
19	Trans-Collector Reconstruction	Rge Rd 233 Hillsborough Drive to Twp 572	Phase 1 - Reconstruct for Surfacing		E-Construction	100%	100%	95%	Construction to resume in spring 2018.
20	Trans-Collector Reconstruction	Twp Rd 572 - Rge Rd 233-Hwy 28 Phase 1A	Phase 1 - Reconstruct for Surfacing	OPUS	E-Construction	100%	100%	60%	Construction to resume in spring 2018.
21	Trans-Gravel Road Reconstruction	Rge Rd 241 - Cameron Park to Twp Rd 552	Phase 1 - Reconstruct for surfacing	OPUS	Border Paving	100%	100%	100%	Reconstruction is now complete.
22	Trans-Gravel Road Reconstruction	Twp Rd 570 - Rge Rd 233 to Hwy 28	Phase 1 - Reconstruct for Surfacing	OPUS	E-Construction	100%	100%	95%	Construction to resume in spring 2018.
23	Trans-Gravel Road Reconstruction	Rge Rd 233 from Hillsborough Heights to Twp Rd 570	Phase 1 - Reconstruct for Surfacing	OPUS	E-Construction	100%	100%	95%	Construction to resume in spring 2018.
24	Trans-Gravel Road Reconstruction	Twp Rd 572 - Lily Lake Road to Rge Rd 223 - Phase 1B (West 50%)	Phase 1 - Reconstruct for Surfacing	OPUS	E-Construction	100%	100%	40%	Construction to resume in spring 2018.
25	Trans-Gravel Road Reconstruction	Rge Rd 233 - Twp Rd 572 to Twp Rd 573	Phase 1 - Reconstruct for Surfacing	OPUS	E-Construction	100%	100%	100%	Project has obtained CCC status.
26	Trans-Road Rehabilitation	Summerbrook	Rehabilitation & U/G - Storm Lining	WSP	Park-Aid Asphalt	100%	100%	95%	Construction Ongoing.
27	Trans-Road Rehabilitation	Fort Augustus - Rge Rd 233 to Boysdayle Road	Rehabilitation	All North		100%	100%	0%	Tender preparation ongoing.
28	Trans-Road Rehabilitation	Riverside Park - Subdivision	Rehabilitation	All North		100%	100%	0%	Tender preparation ongoing.
29	Trans-Road Rehabilitation	Pilon Creek Estates Subdivision	Rehabilitation	All North		100%	100%	0%	Tender preparation ongoing.
30	Trans-Road Rehabilitation	Rge Rd 232 - Pilon Creek Estates Access to Hwy 15	Rehabilitation	All North		100%	100%	0%	Tender preparation ongoing.
32	Trans-Road Rehabilitation	Twp Rd 554 - From Rge Rd 251 - 252 (Traffic Calming Cardiff Rd.)	Cardiff Road Project		Carmacks	100%	100%	98%	Project has obtained CCC status.
33	Trans-Road Rehabilitation	Twp Rd 554 from Rge Rd 251-252	Cardiff Road Project	ISL	Carmacks	100%	100%	98%	Project has obtained CCC status.
34	Trans-Road Rehabilitation	Glenview Place to Glenview South	Rehabilitation	WSP		100%	90%	0%	Detailed design/tender preparation ongoing.
35	Trans-Road Rehabilitation	Terrault Estates - Subdivision	Rehabilitation	WSP		100%	90%	0%	Detailed design/tender preparation ongoing.
36	Trans-Road Rehabilitation	Rge Rd 245 - Glenview Access to 195th Ave to Glenview Place	Rehabilitation	WSP		100%	90%	0%	Detailed design/tender preparation ongoing.
37	Trans-Road Rehabilitation	Twp Rd 564 - Hwy 28A to Rge Rd 231	Rehabilitation	WSP		100%	70%	0%	Detailed design/tender preparation ongoing.
38	Trans-Road Rehabilitation	Hansen-Subdivision	Rehabilitation	WSP		100%	90%	0%	Detailed design/tender preparation ongoing.
39	Trans-Road Rehabilitation	Glory Hills	Rehabilitation	WSP		100%	90%	0%	Detailed design/tender preparation ongoing.
40	Trans-Road Rehabilitation	Rge Rd 242 - Twp Rd 554 to Schultz Drive (Grandview)	Rehabilitation	WSP		100%	90%	0%	Detailed design/tender preparation ongoing.
41	Trans-Road Rehabilitation	Cameron Park - Subdivision	Rehabilitation	WSP		100%	90%	0%	Detailed design/tender preparation ongoing.
42	Trans-Road Surfacing	Twp Rd 552 from Rge Rd 241 to Rge Rd 240	Phase 2 - Surfacing	OPUS	Border Paving	100%	100%	95%	Paving of driving lanes is complete. 2nd lift of asphalt remains outstanding on some approaches.
43	Trans-Road Surfacing	Rge Rd 241 from Cameron Park to Twp Rd 552 (Collector)	Phase 2 - Surfacing	OPUS	Border Paving	100%	100%	95%	Paving of driving lanes is complete.
44	Trans-Road Surfacing	Rge Rd 233 from Twp Rd 572 to Twp Rd 573 (Collector)	Phase 2 - Surfacing	AMEC	E-Construction	100%	100%	0%	Construction Scheduled for 2018.
45	Trans-Road Surfacing	Rge Rd 233 from Hillsborough Heights to Twp Rd 570	Phase 2 - Surfacing	OPUS	E-Construction	100%	100%	0%	Construction Scheduled for 2018.
46	Trans-Road Surfacing	Twp Rd 570 from Rge Rd 233 to Hwy 28 (Collector)	Phase 2 - Surfacing	OPUS	E-Construction	100%	100%	0%	Construction Scheduled for 2018.
47	Trans-Road Surfacing	Twp Rd 572 - Lily Lake Road to Hwy 28	Phase 2 - Surfacing	OPUS	E-Construction	100%	100%	0%	Construction Scheduled for 2019.
48	Trans-Road Surfacing	Cardiff Main Road from Discovery Ave to RR251	Cardiff Road Project	ISL	Carmacks	100%	100%	98%	Project has obtained CCC status.
49	Trans-Road Surfacing	Cardiff Main Road from Discovery Ave to RR 251	Cardiff Road Project	ISL	Carmacks	100%	100%	98%	Project has obtained CCC status.
50	Trans-Signalization	Traffic Signals - Intersection Hwy 825 & 643	Traffic Signal Installation Hwy 825 / Hwy 643	CVL Engineers	Can-Traffic Inc	100%	100%	95%	Project has obtained CCC status.
51	Wastewater	Rivers Gate Lift Station	New Lift Station Construction	Associated Engineering	Maple Reinders	100%	100%	95%	Project has received substantial completion.
52	Water	Allin Ridge Pumphouse	Pumphouse Upgrades	MPE	Chandos	100%	100%	95%	Project has received substantial completion.
53	Water	Allin Ridge Reservoir	Reservoir Expansion	MPE	Chandos	100%	100%	95%	Project has received substantial completion.
54	Water	Alcomdale Waterline	New waterline to alcomdale	Stantec	Weaver Group	100%	100%	60%	Construction ongoing.
55	Water	Cardiff Reservoir Road Engineering/Construction	Reconstruction of the truck loop	ISL	Carmacks	100%	100%	95%	Project has obtained CCC status.