

Attachment #2

Greystone Manor Deficiency Cost Estimate (Rev 1, Aug 2017)

Item No.	Description	Recommendation	Unit	Quantity	Unit Price	Total	Comments
Non-Buildable Deficiencies							
1	Regulatory Yield sign, grass swale and missing street identification blade (Greystone Drive)	Repair regulatory sign post, install new street ID on separate post. Add bollards on north end. May require discussion with homeowner as bollards will limit access.	LS	1	\$600	\$600	
11	\$87 PUL missing bollards at NWY entrance [residents using for RV storage access]		each	2	\$1,500	\$3,000	
14	Lot 73 and 74 back of lot swale not constructed	Recommend and leave swale on Lot 74 unconstructed to avoid disturbing established landscaping and fencing. Start concrete swale at lot between 73 and 74. Construct concrete swale along entire back line of lot 73. Include grading, base, topsoil and seed on remainder of drainage easement in cost per linear meter.	LM	70	\$200	\$14,000	
17	80' MR/PUL not constructed	80' MR between lots 79 and 81 is within 0.3m of approved lot grades. Width of MR to be graded, top soiled, and seeded. Swale along back of lot included in item 18.	m ²	650	\$15	\$9,750	
18	Back of lot 81 grass swale not constructed	Construct concrete swale recommended as per GRNS's along with ESC measures at ravine discharge location.	LM	80	\$200	\$16,000	
20	PUL 70 and 71 grading and seeding	Grading and seeding to be completed along pipelines R/W; ensure positive drainage.	m ²	2240	\$3	\$6,720	
22	PUL 44 drainage	Grass drainage swale to be constructed along one (south) side of walkway along lot 75 to accommodate drainage into PUL 71. As per 44 PUL cross section detail on drawing #15.	LM	116	\$60	\$6,960	
23	Reference Item #14. Catch basin constructed, swales not defined	As-built MR elevation of CB is 63.03.3 with invert at 63.9. Pond H/WL is 64.5. There is 0.6m of freeboard from the high water level to the CB rim, indicating that the lot will not flood in a 1:100 year event. There does not appear to be a drainage easement registered on title that protects the catch basin. The easement width should be minimum 7m wide to encompass the catch basin that is currently 4.5m from the property line. A gate to PUL 71 should be provided for access by the County for maintenance. Missing gate on discharge to pond should be added for safety.	LS	1	\$1,000	\$1,000	Cost for supply and installation of gate only Concrete walls costs are included under item 14. Legal survey and plan registration for the drainage easement is included under engineering costs at the bottom of the spreadsheet.
37	Regulatory Yield sign leaning and missing street identification blade (Greystone Drive)	Repair regulatory sign post, install new street ID blades on separate post.	LS	1	\$500	\$500	
40	Reinforced matting launching and raveling	Remove and replace where necessary. Install appropriate anchoring (see MR Deficiency list attached)	LS	1	\$55,000	\$55,000	See attached deficiency estimate for Gabriel Construction
55	MR paving stones around storm manhole perimeter lifting and breaking away causing tripping hazard. side slopes adjacent to curb & Sr. are incomplete and appear to be slumping due to steep side slopes	Remove broken pavers and place gravel around the manhole perimeter. Side slopes need to be improved to 3:1 back slope. Topsoil and seed slopes.	LS	1	\$1,000	\$1,000	
44	Back of lot 59 grass swale not constructed on Lot 59	Lot 59 back of lot swale to be constructed to ensure positive drainage into PUL 69	LM	40	\$60	\$2,400	
58	Grass swale at back of lots 20-22 incomplete	Swale to be redefined (graded and seeded) to drain into catch basin on lot 22. This swale has been established on numerous occasions. However, boulders continue to stop/cap within the easement.	LM	140	\$60	\$8,400	
60	Regulatory Yield sign is installed too high, street ID blades installed on regulatory point.	Lower regulatory sign. Install street id blades on separate post.	LS	1	\$500	\$500	
64	Contractor paved over sanitary manhole	Cut pavement and raise manhole frame cover so it is flush with final lift of asphalt. Patch asphalt.	LS	1	\$2,000	\$2,000	
72	MR 63 and 9 incomplete	MR 63 was surveyed and appears higher than the proposed for grades but still provides positive drainage for the split lot grade configuration. No major grading is necessary. MR 9 catches proposed lot, grade is the front of lot. One low area at approximately mid-leg may require 0.3m of fill to obtain positive grade to the back of lot. Grade, 4 room, install topsoil and seed accordingly.	m ²	800	\$15	\$12,000	
75	Regulatory stop sign is too high	Lower regulatory sign, and cut down post to be permanently installed on backaway base and galvanized post.	LS	1	\$300	\$300	
79	STOP sign installed on concrete block	Regulatory stop sign to be permanently installed on backaway base and galvanized post.	LS	1	\$2,000	\$2,000	
80	Subdivision address sign not supplied/installed	Supply and install standard subdivision address sign	LS	1	\$1,500	\$1,500	
81	T-Bolted missing 4x5 SSMR (boat launch)	Supply and install T-bolted					
Engineering and Project Management:							
	Planning and Project Management						
	Detailed Design						
	Tendering						
	Construction Survey						
	Legal Survey and Plan Registration (Lots 72 and 73)						
	Construction Management						
	Contingency (10%)						
	TOTAL (Non-Asphalt Deficiencies)						
General Notes:							
	1. Lots 58 & 62 are very low and will require significant fill to meet required lot grades. Price has not been included above.						
	2. Estimate does not include engineering costs already incurred for initial inspection, deficiency list and cost estimate.						

General Notes:
 1. Lots 58 & 62 are very low and will require significant fill to meet required lot grades. Price has not been included above.
 2. Estimate does not include engineering costs already incurred for initial inspection, deficiency list and cost estimate.