

Capital Summary Report Last Updated: April 30, 2018

LEGEND: Green: On-Track, Yellow: Caution, Red: Warning

									LEGEND: Green. On-Track, fellow. Caution, Reu. Warning
Index:	Project Name:	Project Description:	Program:	Consultant:	Contractor:	Feasibility:	Detailed Design:	Construction:	Project Written Update:
		Reservoir Expansion/Pumphouse							
1	Allin Ridge Reservoir/Pumphouse	Upgrades	Multi	MPE	Chandos	100%	100%	99%	Substantial completion has been received, cleanup of minor deficiencies outstanding.
2	Intersection - Hwy 825 & Rge Rd 224A	Reconstruct/Pave	Multi	OPUS	TBD	100%	80%	0%	Developer front ended design / land / contingency dollars.
3	Cardiff Road Improvements Project	Cardiff Road Project	Multi	ISL	Carmacks	100%	100%	98%	CCC inspection completed, few deficiencies remain. Project is substantially completed.
4	Lily Lake Area Projects	Reconstruction and Surfacing / Bridge	s Multi	OPUS	E-Construction	100%	100%	35%	Construction Ongoing. Scheduled for start up in May 2018
5	Twp Rd 562 from Rge Rd 253 to Hwy 2 (Base/Pave)	Reconstruction and Surfacing	Multi	TBD	TBD	0%	0%	0%	RFP for Engineering services to go out Summer 2018.
6	Meadowview Drive - Phase 1 (Base/Pave)	Rehabilitation	Multi	TBD	TBD	0%	0%	0%	RFD to Council in May 2018.
7	Estate Way Drainage	Drainage improvements	Storm	Sturgeon County	Devlin	100%	100%	95%	Deficiencies remain from work that was completed in 2016, planned for completion in 2018.
		Road realignment and drainage							Phase 1 of the project is substantially complete, phase 2 is currently planned for 2020. Additional guard
8	Lamoureux Drive Drainage	improvements	Storm	OPUS	G & J	100%	100%	95%	rail installation is to be completed in 2018.
		Drainage improvements within the							Budgeted for 2018 construction, detailed design almost complete. Letter sent to Alberta Environment
9	Riviere Que Barre Drainage	hamlet	Storm	OPUS	TBD	100%	90%	0%	for approval to proceed with construction. Awaiting decision.
10	Greystone Manor Drainage Rehab	Subdivision Deficiency Repairs	Storm	OPUS	TBD	100%	100%	0%	Construction scheduled for June 2018.
11	Riverside Park Drainage	Drainage Improvement	Storm	All North	Central City Paving	100%	100%	0%	Construction to begin Summer 2018.
	<u> </u>				, 5				
12	Villeneuve Drainage	Detailed Design of Drainage Channel	Storm	MPA	TBD	100%	0%	0%	Consultant proposals evaluated, award to go to MPA Engineering Ltd.
		Traffic Signal Installation Hwy 825 /		·					CCC has been issued. Currently under warranty, after warranty signals to be turned over to Alberta
13	Traffic Signals - Intersection HWY 825 & 643	Hwy 643	Trans- Signalization	CVL Engineers	Can-Traffic Inc	100%	100%	100%	Transportaion.
	Traine signals intersection in the section in the s	, 6.16	0.6	012 2.16.1100.10	can rrame me	20070	20070	20075	Being constructed as a part of the Highway 825 / RgeRd224A Intersection improvement. Alberta
14	Bridge File 85330 - Intersection Hwy 825 Rge Rd 224A	Bridge File Replacement	Trans-Capital Bridges	OPUS / WSP	TBD	100%	100%	0%	Transportation is leading this project.
	Bridge the 03330 intersection they 023 lige ha 224A	Bridge the Repideement	Trans capital bridges	01 03 / \$\$51	100	10070	10070	070	Being constructed as a part of the Highway 825 / RgeRd224A Intersection improvement. Alberta
15	Bridge File 85149 - Intersection Hwy 825 Rge Rd 224A	Bridge File Replacement	Trans-Capital Bridges	OPUS / WSP	TBD	100%	100%	0%	Transportation is leading this project.
13	Bridge the 83143 - Intersection they 823 kge kd 224A	Bridge the Replacement	Trans-Capital Bridges	OFOS/ WSF	100	100%	10070	070	Being constructed as a part of the Highway 825 / RgeRd224A Intersection improvement. Alberta
16	Bridge File 559 - Intersection Hwy 825 Rge Rd 224A	Bridge File Replacement	Trans-Capital Bridges	OPUS / WSP	TBD	100%	100%	0%	Transportation is leading this project.
17	Bridge File 76321	Bridge Culvert Replacement	Trans-Capital Bridges Trans-Capital Bridges	WSP	TBD	100%	100%	0%	Construction Tender closes May 09, 2018. Construction scheduled for Summer 2018.
10		·		WSP		100%			
10	Bridge File 9421	Bridge Culvert Replacement	Trans-Capital Bridges		TBD	100%	100%	0%	Construction Tender closes May 09, 2018. Construction scheduled for Summer 2018.
19	Bridge File 9433 (SW-16-58-24-W4)	Bridge Culvert Replacement	Trans-Capital Bridges	WSP	TBD	100%	10%	0%	Budgeted for 2019 construction, detailed design in 2018. Project delayed until 2010 due to land Acquirition shallonges, detailed design is complete, 2018 funding
20	Deides 5th 76220	Bridge Colorest Beelle consent	Tuesda Carital Bridge	MCD	TDD	4.000/	4000/	00/	Project delayed until 2019 due to land Acquisition challenges, detailed design is complete. 2018 funding
20	Bridge File 76320	Bridge Culvert Replacement	Trans-Capital Bridges	WSP	TBD	100%	100%	0%	was re-allocated to BF 9421.
		Dhara 4 Danasatuunt fan award		ODIIC (D)					House auction to be advertised early May with a list of items. Land Acquisition is currently 50%
0.4	5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5 5	Phase 1 - Reconstruct for gravel		OPUS (Design)		4000/	000/	00/	complete and progressing steadily. Design exceptions may need to be considered if all recommended
21	Rge Rd 212 - Hwy 38 to Hwy 644	surface (6.4 km)	Trans-Collector Reconstruction	ROHI (Construction)	IBD	100%	90%	0%	parcels cannot be obtained.
		Phase 1 - Reconstruct for surfacing						/	
22	Rge Rd 241 - Cameron Park to Twp Rd 552	(2.3 km)	Trans-Gravel Road Reconstruction	OPUS	Border Paving	100%	100%	95%	Reconstruction is now complete, erosion control placement is the only outstanding difficiency.
23	Rge Rd 233 - Twp Rd 572 to Twp Rd 573	Phase 1 - Reconstruct for Surfacing	Trans-Gravel Road Reconstruction	AMEC	E-Construction	100%	100%	100%	Project is in the warranty phase.
24	Rge Rd 233 from Twp Rd 572 to Twp Rd 573 (Collector)	Phase 2 - Surfacing	Trans-Local Road Reconstruction	OPUS	E-Construction	100%	100%	0%	Construction Scheduled for August 2018.
									RFP for Program Engineer closed March 29, 2018, evaluation of submissions completed. RFD to award
25	Local Road Reconstruction Program (LRRP)	Preliminary Engineering	Trans-Local Road Reconstruction	TBD	TBD	0%	0%	0%	contract for Program Engineer scheduled for May 8, 2018.
26	RQB - Trans Corridor Improvement	Crosswalk and drainage improvement	s Transportation	OPUS	In Line	100%	100%	80%	Contractor was unable to complete construction in 2017, will be resumed in May/June of 2018.
					Park-Aid Asphalt and				
27	Summerbrook	Rehabilitation & U/G - Storm Lining	Trans-Road Rehabilitation	WSP	Maintenance	100%	100%	97%	CCC has been issued.
28	Fort Augustus - Rge Rd 233 to Boysdayle Road	Rehabilitation	Trans-Road Rehabilitation	All North	TBD	100%	100%	0%	Project delayed due to funding constraints.
29	Riverside Park - Subdivision	Rehabilitation	Trans-Road Rehabilitation	All North	TBD	100%	100%	0%	Project delayed due to funding constraints.
	Rge Rd 245 - Glenview Access to 195th Ave to Glenview								
30	Place	Rehabilitation	Trans-Road Rehabilitation	WSP	TBD	100%	100%	0%	Project delayed due to funding constraints.
31	Twp Rd 544 from Rge Rd 280 to 275	Rehabilitation	Trans-Road Rehabilitation	WSP	TBD	100%	100%	0%	Project delayed due to funding constraints.
32	Terrault Estates - Subdivision	Rehabilitation	Trans-Road Rehabilitation	WSP	TBD	100%	100%	0%	Project delayed due to funding constraints.
33	Glenview Place to Glenview South	Rehabilitation	Trans-Road Rehabilitation	WSP	TBD	100%	100%	0%	Project delayed due to funding constraints.
34	Rge Rd 232 - Pilon Creek Estates Access to Hwy 15	Rehabilitation	Trans-Road Rehabilitation	All North	Central City Paving	100%	100%	0%	Construction to begin Summer 2018.
35	Pilon Creek Estates Subdivision	Rehabilitation	Trans-Road Rehabilitation	All North	Central City Paving	100%	100%	0%	Construction to begin Summer 2018.
					, 0				Preliminary engineering underway. Originally Scheduled for construction in 2019, but project may be
36	Sturgeon Valley Estates	Rehabilitation	Trans-Road Rehabilitation	AMEC	TBD	0%	0%	0%	delayed due to funding constraints.
-				<u> </u>					Preliminary engineering underway. Originally Scheduled for construction in 2019, but project may be
37	Crestview Heights	Rehabilitation	Trans-Road Rehabilitation	AMEC	TBD	0%	0%	0%	delayed due to funding constraints.
<u>.</u>				3		•,•	•,,	3 ,3	

									Preliminary engineering underway. Originally Scheduled for construction in 2019, but project may be
38	Pinesands	Rehabilitation	Trans-Road Rehabilitation	AMEC	TBD	0%	0%	0%	delayed due to funding constraints.
									Preliminary engineering underway. Originally Scheduled for construction in 2019, but project may be
39	Fort Augustus Subdivision	Rehabilitation	Trans-Road Rehabilitation	AMEC	TBD	0%	0%	0%	delayed due to funding constraints.
									Preliminary engineering underway. Originally Scheduled for construction in 2019, but project may be
40	Freemore Estates	Rehabilitation	Trans-Road Rehabilitation	AMEC	TBD	0%	0%	0%	delayed due to funding constraints.
									Detailed design complete. Originally Scheduled for construction in 2019, but project may be delayed
41	Glory Hills	Rehabilitation	Trans-Road Rehabilitation	WSP	TBD	100%	100%	0%	due to funding constraints.
									Detailed design complete. Originally Scheduled for construction in 2019, but project may be delayed
42	Hansen-Subdivision	Rehabilitation	Trans-Road Rehabilitation	WSP	TBD	100%	100%	0%	due to funding constraints.
									Currently working with CN for approval to work under/near their bridge structure. Originally Scheduled
43	Twp Rd 564 - Hwy 28A to Rge Rd 231	Reconstruction and Surfacing	Trans-Road Rehabilitation	WSP	TBD	100%	0%	0%	for construction in 2019, but project may be delayed due to funding constraints.
									Detailed design complete. Originally Scheduled for construction in 2019, but project may be delayed
44	Rge Rd 242 - Twp Rd 554 to Schultz Drive (Grandview)	Rehabilitation	Trans-Road Rehabilitation	WSP	TBD	100%	100%	0%	due to funding constraints.
									Detailed design complete. Originally Scheduled for construction in 2019, but project may be delayed
45	Cameron Park - Subdivision	Rehabilitation	Trans-Road Rehabilitation	WSP	TBD	100%	100%	0%	due to funding constraints.
									Paving of driving lanes is complete. 2nd lift of asphalt remains outstanding on some approaches.
46	Rge Rd 241 from Cameron Park to Twp Rd 552 (Collector)	Phase 2 - Surfacing	Trans-Road Surfacing	OPUS	Border Paving	100%	100%	95%	Inspection to occur in May of 2018 with outstanding tasks to follow.
									Paving of driving lanes is complete. 2nd lift of asphalt remains outstanding on some approaches.
47	Twp Rd 552 from Rge Rd 241 to Rge Rd 240	Phase 2 - Surfacing	Trans-Road Surfacing	OPUS	Border Paving	100%	100%	95%	Inspection to occur in May of 2018 with outstanding tasks to follow.
				Associated					
48	Rivers Gate Lift Station	New Lift Station Construction	Wastewater	Engineering	Maple Reinders	100%	100%	99%	Sustantial Completion Received, in warranty period.
									Watermain installation complete. Contractor moved back on site in April of 2018 working on the tie-in
49	Alcomdale Waterline	New waterline to alcomdale	Water	Stantec	Weaver Group	100%	100%	75%	to the reservoir. Awaiting delivery of meter vaults and meters.